CIVIL TECH LABS

Accredited by NABL as per ISO/ IEC 17025 : 2005

5, 1st Cross, Srinivasa Colony, Mission Road, Bangalore - 560027

Ph: 080 - 4114 2867 / Mob. : 96862 31801, Email: civiltechlabs@gmail.com

T-2654

To,

Assistant Executive Engineer,
Bytarayanapura Sub Division,
BBMP.

25th July 2016

Dear Sir,

Sub: Testing of Semi Dense Bituminous Concrete.

As requested, tests on physical properties were carried out for the Semi Dense Bituminous Concrete supplied by you, for the work of **'Improvements to Roads and Drains at Shabarinagar in ward no. 06, Bytarayanapura Sub Division.'**

Please find the enclosed Test Reports of the above.

Thanking You,
For Civil Tech Labs

CIVIL TECH LABS BANGALORE

(KHUSHBOO L.)
Quality Manager

A-06
n/a

CIVIL TECH LABS

5, 1st Cross, Srinivasa Colony, Mission Road, Bangalore - 560027
Ph: 080 - 4114 2867, Email: civiltechlabs@gmail.com

TEST REPORT

TEST ON THE DETERMINATION OF BITUMEN CONTENT ON SEMI DENSE BITUMINOUS CONCRETE MIX-GRADE 2

Name & Address of the Customer	AEE, Bytarayanapura Sub Division, BBMP.
Name of Work	Improvements to Roads and Drains at Shabarinagar in ward no. 06, Bytarayanapura Sub Division.
Name of the Agency	Sri. Y. R. Sridhar.
Date of Testing	25/07/2016

A)

Sl. No.	Test	Test Method	Technical Reference
1	Extraction of mineral aggregate	**Test Method A (Centrifuge Method)**	**ASTM: D2172/ D2172M-11**
2	Determination of amount of mineral matter/fines in the extract	**Ashing Method**	

B)

Specification: As Per MORTH (4th Revision) Table 500-15, Bitumen Content for SDBC Grade-2 is MIN 5%		
Sl. No.	**Description**	**Values**
1	Weight of bituminous mixture before extraction test, **W_1 g**	**2000**
2	Weight of mineral aggregate obtained from centrifuge extractor, **W_2 g**	**1882.6**
3	Weight of mineral matter in the total volume of extract (by ashing), **W_3 g**	**12.3**
4	Total weight of aggregate in the bituminous mixture, **W_4 g = (W_2 +W_3) g**	**1894.9**
5	Total weight of Bitumen extracted from the mixture, **W_5 g = (W_1-W_4) g**	**105.1**
6	Bitumen content in %, **(W_5/W_1) %**	**5.26**

Remarks	**Satisfies the requirements.**

Note:

1. The results relate only to the items tested.
2. Report shall not be reproduced except in full, without the written approval of the lab.
3. Any correction invalidates this report.
4. The results are based on the test conducted on samples supplied by the customer.

AE-06 n/a

(KHUSHBOO L)
Quality Manager

CIVIL TECH LABS BANGALORE

CIVIL TECH LABS

5, 1st Cross, Srinivasa Colony, Mission Road, Bangalore - 560027
Ph: 080 - 4114 2867, Email: civiltechlabs@gmail.com

TEST REPORT

GRADATION TEST ON SEMI DENSE BITUMINOUS CONCRETE MIX GRADE - 2

Name & Address of the Customer	AEE, Bytarayanapura Sub Division, BBMP.
Name of Work	Improvements to Roads and Drains at Shabarinagar in ward no. 06, Bytarayanapura Sub Division.
Name of the Agency	Sri. Y. R. Sridhar.
Date of Testing	25/07/2016
Technical Reference	IS : 2386(Part I)–1963 (Reaffirmed 2011)

	Sample-1		
IS Sieve Designation (mm)	**% By Weight Passing IS Sieve as per MORTH (4th Revision) Table 500-15 for SDBC Grade-2**	**Actual % By Weight Passing IS Sieve**	**Remarks**
13.2	100	**100**	**Satisfies the requirements**
9.5	90-100	**98.4**	
4.75	35-51	**41.6**	
2.36	24-39	**29.5**	
1.18	15-30	**21.2**	
0.3	9-19	**17.2**	
0.075	3-8	**6.6**	

Note:

1. The results relate only to the items tested.
2. Report shall not be reproduced except in full, without the written approval of the lab.
3. Any correction invalidates this report.
4. The results are based on the test conducted on samples supplied by the customer.

AE-06
n/a

(KHUSHBOO L)
Quality Manager

CIVIL TECH LABS BANGALORE

CIVIL TECH LABS

5, 1st Cross, Srinivasa Colony, Mission Road, Bangalore - 560027
Ph: 080 - 4114 2867, Email: civiltechlabs@gmail.com

TEST REPORT

GRADATION TEST ON SEMI DENSE BITUMINOUS CONCRETE MIX GRADE - 2

Name & Address of the Customer	AEE, Bytarayanapura Sub Division, BBMP.
Name of Work	Improvements to Roads and Drains at Shabarinagar in ward no. 06, Bytarayanapura Sub Division.
Name of the Agency	Sri. Y. R. Sridhar.
Date of Testing	25/07/2016
Technical Reference	IS : 2386(Part I)–1963 (Reaffirmed 2011)

	Sample-2		
IS Sieve Designation (mm)	**% By Weight Passing IS Sieve as per MORTH (4th Revision) Table 500-15 for SDBC Grade-2**	**Actual % By Weight Passing IS Sieve**	**Remarks**
13.2	100	**100**	**Satisfies the requirements**
9.5	90-100	**98.4**	
4.75	35-51	**42.6**	
2.36	24-39	**27.5**	
1.18	15-30	**22.1**	
0.3	9-19	**18.4**	
0.075	3-8	**6.8**	

Note:

1. The results relate only to the items tested.
2. Report shall not be reproduced except in full, without the written approval of the lab.
3. Any correction invalidates this report.
4. The results are based on the test conducted on samples supplied by the customer.

AE-06 m/a

(KHUSHBOO L)
Quality Manager

CIVIL TECH LABS BANGALORE

CIVIL TECH LABS

5, 1st Cross, Srinivasa Colony, Mission Road, Bangalore - 560027
Ph: 080 - 4114 2867, Email: civiltechlabs@gmail.com

TEST REPORT

TEST ON AGGREGATES ('AIV' & Combined Flakiness & Elongation Index)

Semi Dense Bitumenous Concrete

Name & Address of the Customer	AEE, Bytarayanapura Sub Division, BBMP.
Name of Work	Improvements to Roads and Drains at Shabarinagar in ward no. 06, Bytarayanapura Sub Division.
Name of Agency	Sri. Y. R. Sridhar.
Date of Testing	25/07/2016
Reference	**MORTH Table 500-14**

Sl. No	Aggregate Impact Value 'AIV' in %	Average AIV in %	Remarks
1	19.8	20.5	Satisfactory (As per MORTH for SDBC, Maximum allowed AIV is 27 %)
2	21.1		

Test	Result in %	Combined Flakiness & Elongation Index 'C-F&E' in %	Remarks
Flakiness Index	11.2	23.5	Satisfactory (As per MORTH for SDBC, Maximum allowed 'C-F&E' is 30 %)
Elongation Index	12.3		

Note:

1. The results relate only to the items tested.
2. Report shall not be reproduced except in full, without the written approval of the lab.
3. Any correction invalidates this report.
4. The results are based on the test conducted on samples supplied by the client.

As-06 n/a

Khushboo

(KHUSHBOO L)
Quality Manager

CIVIL TECH LABS BANGALORE

CIVIL TECH LABS

5, 1st Cross, Srinivasa Colony, Mission Road, Bangalore - 560027
Ph: 080 - 4114 2867, Email: civiltechlabs@gmail.com

TEST REPORT

WATER ABSORPTION TEST OF ROAD AGGREGATES

Semi Dense Bitumenous Concrete (SDBC)

Name & Address of the Customer	AEE, Bytarayanapura Sub Division, BBMP.
Name of Work	Improvements to Roads and Drains at Shabarinagar in ward no. 06, Bytarayanapura Sub Division.
Name of Agency	Sri. Y. R. Sridhar.
Date of Testing	25/07/2016

Method of Test	Sample No.	Water Absorption in %	Average Water Absorption in %	As per MORTH Table 500-14	Remarks
IS : 2386 (Part 3)	1	0.87	0.81	**2 % Maximum**	Satisfactory
	2	0.79			
	3	0.78			

Note:

1. The results relate only to the items tested.
2. Report shall not be reproduced except in full, without the written approval of the lab.
3. Any correction invalidates this report.
4. The results are based on the test conducted on samples supplied by the client.

(KHUSHBOO L)
Quality Manager

CIVIL TECH LABS BANGALORE

AE-06
n/a

CIVIL TECH LABS

5, 1st Cross, Srinivasa Colony, Mission Road, Bangalore - 560027

Ph: 080 - 4114 2867, Email: civiltechlabs@gmail.com

TEST REPORT

STRIPPING TEST OF ROAD AGGREGATES

Semi Dense Bitumenous Concrete

Name & Address of the Customer	AEE, Bytarayanapura Sub Division, BBMP.
Name of Work	Improvements to Roads and Drains at Shabarinagar in ward no. 06, Bytarayanapura Sub Division.
Name of Agency	Sri. Y. R. Sridhar.
Date of Testing	25/07/2016

Method of Test	Observation No.	Uncovered Area/Stripping in %	Average Stripping Value in %	As Per Morth Table 500-14	Remarks
IS 6241-1971 (Reafirmed 2003)	1	3.9	3.8	**5 % Maximum**	Satisfactory
	2	3.8			
	3	3.7			

Note:

1. The results relate only to the items tested.
2. Report shall not be reproduced except in full, without the written approval of the lab.
3. Any correction invalidates this report.
4. The results are based on the test conducted on samples supplied by the client.

CIVIL TECH LABS BANGALORE

(KHUSHBOO L)
Quality Manager

AE-06
n/a

CIVIL TECH LABS

Accredited by NABL as per ISO/ IEC 17025 : 2005

5, 1st Cross, Srinivasa Colony, Mission Road, Bangalore - 560027

Ph: 080 - 4114 2867 / Mob. : 96862 31801, Email: civiltechlabs@gmail.com

T-2654

To,

Assistant Executive Engineer,
Bytarayanapura Sub Division,
BBMP.

07th July 2016

Dear Sir,

Sub: Testing of Wet Mix Macadam.

As requested, tests on physical properties were carried out for the Wet Mix Macadam supplied by you, for the work of **'Improvements to Roads and Drains at Shabarinagar in ward no. 06, Bytarayanapura Sub Division.'**

Please find the enclosed Test Reports of the above.

Thanking You,
For Civil Tech Labs

CIVIL TECH LABS BANGALORE

(KHUSHBOO L.)
Quality Manager

AE-06
n/a

CIVIL TECH LABS

5, 1st Cross, Srinivasa Colony, Mission Road, Bangalore - 560027
Ph: 080 - 4114 2867, Email: civiltechlabs@gmail.com

TEST REPORT

GRADATION TEST ON WET MIX MACADAM

Name & Address of the Customer	AEE, Bytarayanapura Sub Division, BBMP.
Name of Work	Improvements to Roads and Drains at Shabarinagar in ward no. 06, Bytarayanapura Sub Division.
Name of the Agency	Sri. Y. R. Sridhar.
Date of Testing	10/07/2016
Technical Reference	MORTH Table 400-11

IS Sieve Designation (mm)	% By Weight Passing IS Sieve	Actual % By Weight Passing IS Sieve	Remarks
53	100	**100**	**Satisfy the Requirements**
45	95-100	**98.4**	
22.4	60-80	**74.6**	
11.2	40-60	**55.8**	
4.75	25-40	**32.6**	
2.36	15-30	**24.8**	
0.6	8-22	**18.4**	
0.075	0-8	**6.6**	

Note:

1.The results relate only to the items tested.

2.Report shall not be reproduced except in full, without the written approval of the lab.

3.Any correction invalidates this report.

4.The results are based on the test conducted on samples supplied by the customer.

AE-06
n/a

(KHUSHBOO L)
Quality Manager

CIVIL TECH LABS BANGALORE

CIVIL TECH LABS

5, 1st Cross, Srinivasa Colony, Mission Road, Bangalore - 560027
Ph: 080 - 4114 2867, Email: civiltechlabs@gmail.com

TEST REPORT

TEST ON AGGREGATES ('AIV' & Combined Flakiness & Elongation Index)

Wet Mix Macadam

Name & Address of the Customer	AEE, Bytarayanapura Sub Division, BBMP.
Name of Work	Improvements to Roads and Drains at Shabarinagar in ward no. 06, Bytarayanapura Sub Division.
Agency of the Name	Sri. Y. R. Sridhar.
Date of Testing	10/07/2016
Reference	**MORTH Table 400-10**

Sample No	Aggregate Impact Value 'AIV' in %	Average AIV in %	Remarks
1	20.5	21.2	Satisfactory (As per MORTH for WMM, Maximum allowed AIV is 30 %)
2	21.8		

Test	Result in %	Combined Flakiness & Elongation Index 'C-F&E' in %	Remarks
Flakiness Index	12.5	26.3	Satisfactory (As per MORTH for WMM, Maximum allowed 'C-F&E' is 30 %)
Elongation Index	13.8		

Note:

1.The results relate only to the items tested.

2.Report shall not be reproduced except in full, without the written approval of the lab.

3.Any correction invalidates this report.

4.The results are based on the test conducted on samples supplied by the client.

AE-206 s/a

(KHUSHBOO L)
Quality Manager

CIVIL TECH LABS BANGALORE